

Track Panels

	On Hand November 30th			Winter Build					Total	Total		
	Pallets	Track Panels	Feet	Dec Build	Jan Build	Feb Build	Mar Build	Apr Build		May Build	Panels	Feet
Straights	48	720	7200	110	5	0	385	0	0	500	1220	12200
165	16	240	2400					200		200	440	4400
150	18	270	2700					80		80	350	3500
135	4	60	600								60	600
120	2	30	300					90		90	120	1200
105	3	45	450								45	450
90	0	0	0					30		30	30	300
75	6	90	900								90	900
Totals	97	1455	14550							900	2355	23550

4.46 miles

Enough Ties left over for 100 more panels

12,200 feet to Hope to Parcel 4
 6,640 feet to Hope to Witcombe
 965 track panels worth of ties are on hand